

Key: **Completed**

Q#	EGI Notification	Current Stage	Milestones in P6				
			Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	9/30/2024
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	11/18/2024	11/1/2024	3/20/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	9/26/2024	10/24/2024	5/22/2025
2040-WD	114868054	Engineering	4/5/2021 A	5/6/2021 A	11/15/2021 A	10/22/2024	10/21/2024
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	1/30/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	2/28/2025
2539-RD	118994760						
N/A	119876586	As-Builts	7/22/2021 A	10/13/2021 A	6/7/2022 A	10/4/2022 A	4/8/2024 A
N/A	118955812	In Progress	6/8/2023 A	6/7/2023 A	3/10/2025	7/11/2025	1/8/2025
N/A	119333953	In Progress		9/4/2024		9/23/2025	8/26/2025
N/A	117934114	In Progress	2/1/2024 A	6/7/2023 A	5/20/2027	12/2/2027	9/16/2027
N/A	119673842	Staging	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	8/15/2024
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	1/8/2025	1/8/2025	7/3/2025
N/A	121428277	Engineering		2/7/2023 A		8/1/2024	11/5/2024
N/A	119026209	Construction		4/7/2023 A		11/26/2024	8/30/2024
N/A	121887284	Planning	4/2/2024 A	5/23/2024 A	11/8/2024	1/10/2025	4/1/2025
N/A	122245084	Closeout		7/19/2022 A		1/30/2023 A	2/24/2024 A
N/A	121807295	In Progress	8/17/2022 A	8/17/2022 A		10/6/2023 A	4/6/2024 A
N/A	122259924	Engineering	10/12/2022 A	11/29/2022 A	5/7/2024 A	8/27/2024	10/9/2024
2916-RD	122020675	Construction		8/16/2022 A		1/17/2024 A	9/20/2024
N/A	122357935	Engineering	11/14/2022 A	11/29/2022 A	12/11/2024	12/12/2024	1/27/2025
2934-RD	122167420	Planning		4/16/2024 A	9/23/2024	10/22/2024	3/20/2025
N/A	122220601	Complete	11/8/2022 A	1/24/2023 A	9/1/2023 A	9/5/2023 A	3/29/2024 A
N/A	122522872	As-Builts		9/12/2022 A		6/28/2024	1/25/2024 A
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	11/15/2024
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	11/15/2024
N/A	122371948		8/30/2023 A	9/13/2023 A	5/9/2024 A	9/4/2024	10/14/2025
N/A	122153620	PA and JE	12/1/2022 A	3/23/2023 A	7/30/2024	7/30/2024	9/16/2024
N/A	122151929	Staging	10/5/2022 A	2/17/2023 A	7/3/2023 A	8/3/2023 A	7/24/2024
2751-RD	120636357	Closeout	8/25/2022 A	9/1/2022 A	2/1/2023 A	3/14/2023 A	2/2/2024 A
N/A	121967154	Staging				5/2/2024 A	11/1/2024

N/A	122123584	As-Builts	10/12/2022 A	11/29/2022 A	8/16/2023 A	11/14/2023 A	4/1/2024 A
N/A	118491671	Engineering		11/14/2022 A		1/24/2025	11/8/2024
N/A	121896536	As-Builts	10/12/2022 A	11/29/2022 A	7/5/2023 A	11/14/2023 A	1/27/2024 A
2983-RD	122456331	Staging	1/10/2023 A	2/2/2023 A	7/6/2023 A	7/31/2023 A	11/18/2024
N/A	121972858	Staging	1/5/2023 A	2/8/2023 A	3/28/2024 A	7/15/2024	1/14/2025
N/A	121972858	Staging	1/5/2023 A	2/8/2023 A	4/1/2024 A	7/15/2024	1/21/2025
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	9/1/2023 A	4/18/2024 A	10/28/2024
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	8/31/2023 A	4/16/2024 A	10/25/2024
1990-RD	114673026	Engineering	5/15/2023 A		8/16/2024	9/17/2024	1/7/2025
N/A	122275509	Planning	7/2/2024	8/2/2024	10/24/2024	11/21/2024	3/6/2025
N/A	122609883	Initiating	2/2/2023 A	7/19/2024	10/14/2024	11/13/2024	3/4/2025
N/A	122773428	On Hold	5/25/2023 A	6/22/2023 A	8/28/2024	9/27/2024	11/22/2024
N/A	121851470	Initiating	4/6/2023 A	4/6/2023 A		10/15/2025	7/30/2025
N/A	122458061	Construction		3/1/2023 A		4/18/2023 A	1/17/2024 A
2892-RD	121822650	Staging	6/13/2023 A	10/12/2023 A	2/20/2024 A	6/18/2024 A	9/30/2024
N/A	122524531	Engineering	6/1/2023 A	6/1/2023 A	8/30/2024	8/29/2024	10/30/2024
N/A	122322701	Engineering			11/4/2024	7/31/2025	7/23/2025
1836-RD	114148897	Staging	3/30/2023 A	4/3/2023 A	7/3/2023 A	8/8/2023 A	6/27/2024
N/A	123624885	Staging		8/16/2023 A	9/1/2023 A	11/20/2023 A	7/9/2024
N/A	122453230	Engineering	7/5/2023 A	8/31/2023 A	8/1/2024	8/30/2024	10/25/2024
2897-RD	121885645	Initiating	4/15/2024 A	8/30/2024	10/14/2025	10/14/2025	4/10/2026
3012-RD	122786258	Initiating		7/11/2024	10/4/2024	11/4/2024	12/31/2024
N/A	124457896	Engineering		8/1/2023 A	4/26/2024 A	7/18/2024	11/4/2024
3125-RD	123996601	Staging	5/19/2023 A	8/29/2024	11/25/2024	12/27/2024	3/5/2025
3126-RD	123965650	Initiating					
N/A	125250782	Construction		1/16/2024 A		10/21/2024	7/26/2024
N/A	123006023	Engineering	10/13/2023 A	10/13/2023 A	8/30/2024	8/30/2024	2/5/2025
N/A	125783848	Initiating		3/14/2024 A		11/26/2024	9/16/2024
N/A	123905132	Engineering	9/6/2023 A	9/6/2023 A	10/30/2024	10/1/2024	2/28/2025
N/A	125829353	Planning				9/9/2024	8/9/2024
N/A	123420328	Engineering	8/1/2023 A	9/19/2023 A		3/8/2024 A	7/19/2024
N/A	125792907	Construction				11/14/2023 A	5/21/2024 A
N/A	122524531	Engineering	9/20/2023 A	9/20/2023 A	8/30/2024	8/30/2024	10/30/2024
N/A	124809025	Planning		9/28/2023 A		8/26/2025	6/30/2025
N/A	124817977	Staging			2/14/2024 A	3/21/2024 A	11/15/2024
N/A	124727587	Construction	12/8/2023 A	1/10/2024 A		3/8/2024 A	6/3/2024 A
2554-WD	119130671	Engineering	10/5/2023 A	10/30/2023 A	4/10/2024 A	7/3/2024	12/31/2024

N/A	121550219	Planning	4/19/2024 A	4/19/2024 A		7/31/2024	10/28/2024
N/A	123034127	Planning	2/6/2024 A	4/19/2024 A	9/25/2024	11/21/2024	2/5/2025
3098-WD	123587936	Engineering	10/10/2023 A	11/22/2023 A	7/3/2024	8/2/2024	9/30/2024
2942-RD	122067925	Engineering	9/26/2023 A	1/25/2024 A	7/24/2024	10/31/2024	3/4/2025
N/A	125790202	Initiating		3/14/2024 A		11/26/2024	9/16/2024
3158-RD	124344683	Closeout				12/26/2023 A	1/12/2024 A
2484-WD	118619187	Planning	12/6/2023 A	7/24/2024	10/15/2024	10/31/2024	3/31/2025
2484-WD	118619187	Planning		7/3/2024	9/27/2024	10/25/2024	3/26/2025
2484-WD	118619187	Planning	12/6/2023 A	12/31/2024	1/8/2026	3/13/2026	4/27/2026
2484-WD	118619187	Planning			6/3/2024	2/26/2025	4/28/2025
N/A	123422019	Engineering		3/12/2024 A		2/11/2025	1/13/2025
2994-RD	122509819	Engineering	1/9/2024 A	1/18/2024 A	7/30/2024	8/27/2024	11/5/2024
3181-RD	124519178	Engineering		1/10/2024 A		3/26/2025	2/26/2025
N/A	125844317	Engineering		2/27/2024 A		2/14/2025	1/16/2025
N/A	125399233	Engineering	2/1/2024 A	3/6/2024 A		5/20/2025	7/25/2025
N/A	125769390	Initiating		3/11/2024 A		11/19/2024	9/9/2024
N/A	125617402	Construction		4/15/2024 A		2/26/2025	11/26/2024
N/A	125820697	Initiating		3/14/2024 A		2/4/2025	11/19/2024
N/A	125324087	Planning		3/29/2024 A		7/1/2024	11/5/2024
N/A	125729954	Construction		4/15/2024 A		12/27/2024	11/26/2024
N/A	125677799	Construction				5/7/2024 A	5/21/2024 A
N/A	125634325	Planning	6/21/2024	7/9/2024	8/29/2024	9/30/2024	10/31/2024
N/A	125024335	Engineering		2/13/2024 A		8/29/2024	10/30/2024
N/A	125561867	Initiating		3/14/2024 A		11/26/2024	9/16/2024
N/A	123307010	Planning	4/9/2024 A	4/23/2024 A	8/26/2024	9/25/2024	1/16/2025
N/A	125775694	Initiating		3/14/2024 A		1/27/2025	11/8/2024
N/A	125310664	Engineering		2/13/2024 A	6/28/2024	5/28/2024 A	8/7/2024
N/A	122534699	Initiating		7/15/2024		3/3/2025	12/3/2024
2120-RD	115480196	Engineering	4/2/2024 A	4/2/2024 A	12/30/2024	12/30/2024	4/30/2025
N/A	125657296	Planning	4/19/2024 A	4/19/2024 A		7/31/2024	10/28/2024
N/A	125899492	Initiating		3/14/2024 A		1/27/2025	11/8/2024
N/A	126951264			7/24/2024	10/17/2024	11/18/2024	4/15/2025
N/A	125737298	Engineering		3/14/2024 A		8/28/2024	7/31/2024
N/A	125866977			5/8/2024	8/5/2024	9/3/2024	3/26/2025
N/A	125921138	PA and JE				7/31/2024	9/30/2024
N/A	124145251	Planning		6/13/2024	10/18/2024	11/22/2024	1/31/2025
2595-WD	119626368		7/10/2024	7/10/2024		9/5/2024	12/3/2024

N/A	125900543						
N/A	125744271	Planning		7/1/2024		8/28/2024	12/17/2024
N/A	125875295			2/1/2023	4/27/2023	5/25/2023	10/18/2023
N/A	128165661			2/1/2023	4/27/2023	5/25/2023	10/18/2023
N/A	128079199						